

**Hancock County Utility Authority**

**CDBG Project Status Update**

**As of April 1st, 2011:**

**Project Number: W5E, Contract A**

**Project Name: Kiln Regional Water System Improvements – Water Supply Well**

**Contractor: Griner Drilling Service, Inc.**

**Description:** 1500 gpm water well located on Kiln-Delisle Road

**Status:** Project complete and warranty period expired.

**Project Number: W5E, contract B**

**Project Name: Kiln Regional Water System Improvements – Elevated Tank**

**Contractor: Phoenix Fabricators & Erectors, Inc.**

**Description:** 500,000 gallon elevated water tank located on Kiln-Delisle Road

**Status:** Project complete. One-year warranty period expires on April 22, 2011. Warranty inspection being scheduled.

**Project Number: W5E, Contract C**

**Project Name: Kiln Regional Water System Improvements – Transmission Mains**

**Contractor: Jay Bearden Construction/G&C Construction a Joint Venture**

**Description:** Approximately 3 miles of 16-inch water transmission main along Kiln-Delisle Rd and south along Hwy 603.

**Status:**

Work Order Number 1: Approximately 95% complete. The electronically operated valve and control panels have been installed but not yet programmed at the existing Kiln Water and Fire District Tank. Final Inspection will follow an exercise of the system once all control components are fully operational.

Work Order Number 2: All pipe and river crossings complete. Work remaining to be completed at Master Meter #1 and #2.

**Project Number: W6**

**Project Name: Kiln Water Distribution System**

**Contractor: Jay Bearden Construction/G&C Construction a Joint Venture**

**Description:** Approximately 13 miles of water distribution mains with fire hydrants in the central area of Kiln.

**Status:**

Work Order Number 1 and 2: Projects complete and warranty period expired.

Work Order Number 3: All of original work completed. Additional work programmed to add an additional bore and 12 inch pipe near Texas Flat Road and Hwy 603 intersection. The bore has been completed and the pipe installation is underway. Additional work programmed to add an 8 inch bore under Kiln-Delisle Rd near Banty's Restaurant, which will proceed upon acquisition of easement.

**Project Number: W5, Contract A**

**Project Name: Kiln North Regional Water System Improvements – Water Supply Well**

**Contractor: Griner Drilling Service, Inc.**

**Description:** 1,000 gpm water well at Rocky Hill-Dedeaux Road.

**Status:** Project complete and warranty period expired.

**Project Number: W5, Contract B**

**Project Name: Kiln North Regional Water System Improvements – Elevated Tank**

**Contractor: Phoenix Fabrication & Erectors, Inc.**

**Description:** 500,000 gallon elevated water tank located at Rocky Hill-Dedeaux Road.

**Status:** Project complete and warranty period expired.

**Project Number: W5, Contract C**

**Project Name: Kiln North Regional Water System Improvements – Transmission Mains**

**Contractor: Greenbriar**

**Description:** Approximately 4 miles of 12-inch water transmission main along Hwy 603.

**Status:** Project complete and warranty period expired.