

**SUMMARY OF PROGRESS  
FOR  
HANCUA 2008-01 W4 PROJECT (WITHOUT SERVICES)**

The W4 project, as of July 31, 2009, is approximately 15% complete. Some of the major sections of the new larger water mains have been installed, and the Contractor is working on the remainder of the major lines, such as those along Jenness Road, Seventh Avenue, and U.S. Highway 90. The installation of the new water main along Riverside Drive is complete. The Contractor is installing many sections of water main using directional drilling methods because of wetland areas and live oak trees along the pipeline routes which must not be disturbed. Also, all road crossings are being installed by directional drilling, except along Seventh Avenue where special permission was obtained from Hancock County for open cutting the road because of conflicting utilities. The Contractor is continuing to make steady progress, and is on schedule.

**END OF SECTION  
SW-1**