

## PEARLINGTON S4 (SEWER COLLECTION) NOVEMBER 2009 STATUS REPORT

The S4 project consists of installing approximately 32 miles of 2, 3, 4, 6 and 8 inch diameter sewer collection (green) pipe, one lift station and 600 plus service connections with a Septic Tank Effluent Pumping (**STEP**) system. System is expected to be operational summer of 2010.

Approximately 20 miles of the sewer collection pipe has been installed. During December work will continue on installing the sewer collection pipe and work will start on the Lift Station. Work on the sewer service connections (installation of new leak tight septic tank, septic tank effluent pump, connection from septic tank to sewer collection line, connection from house to septic tank and clean out of old septic tank then fill with sand) will start once easements have been obtained. This work is expected to start in January 2010.