

W3 Project Status:

Term Bid 2008-01: 12-inch Transmission Main along Hwy 604 and 1st Avenue

Contractor: Necaie Bros Construction

Engineer: PBS&J

As of 8/19/09, water lines have been installed along Hwy 604 from the intersection of Hwy 90 all the way to 1st Avenue. Work is continuing north of the intersection of 1st Avenue and Hwy 604. Twelve inch PVC pipe is being trenched and installed along the west right-of-way of Hwy 604. The 2-inch service connections have been drilled across Hwy 604 where needed. The work remaining includes installing pipe from the intersection of Hwy 604 and 1st Avenue eastward along 1st Avenue to the well/tank site behind Murphy School. Work is on schedule. The water mains should be fully installed along Hwy 604 and the segment of 1st Avenue to the school by the end of the year.

Term Bid 2008-05: 250,000 Gallon Elevated Storage Tank

Contractor: Caldwell Tanks

Engineer: PBS&J

As of 8/19/09, the contractor is preparing the shop drawings for the tank and foundation. Work is planned to start at the site in September and will go on for about 12 months. Actual construction on this project has not started yet.

Term Bid 2008-06: Groundwater Production Well, building and sitework

Contractor: Griner

Engineer: PBS&J

As of 8/19/09, the contractor has completed the production well. Water tests have shown the water from about 1800 feet deep to be of good quality. The elevated building, electrical and sitework efforts have not started yet, but should be starting in the next month or so, and will probably go on for another 6-8 months.